

GRANGER

ADVANCE THE ART OF BUILDING

CONSTRUCTION
UPDATE

August 2022

2020

BOND

CHARLOTTE PUBLIC SCHOOLS



Tennis Courts, Concession Building & ALC



Completed Since Last Update:

- Punch List Items – At ALC
- Civil Punch Walk
- Asphalt Repair and Reseeding at the Tennis Court path

Work In Progress:

- ALC Scope Completion
- ALC Remaining Punchlist

Upcoming work:

- Tennis Court Fencing MFG inspection - Oct
- Fence & Bollard Installation
- Reseeding at the Tennis Court



Phase II – CHS Sitework, Additions & Renovations



Completed Since Last Update:

- All required Pier Work
- All Civil Asphalt Work
- Aux Gym & Multi-Purpose Room footing formation
- Kitchen & New Office Work
- FA Infrastructure Work



Work In Progress:

- Exterior Lighting Upgrades
- Aux Gym Footing Completion
- Summer Work Punchlist



Upcoming work:

- Final Footing Pour
- Structural Block Begins



Phase II – GES Sitework, Additions & Renovations



Completed Since Last Update:

- Final Grading
- Addition Footings
- Parking Lot Work
- Sanitary Line Tie-In
- Fire Protection Tie-In
- 95% Site Concrete
- Building Tie-In Demolition



Work In Progress:

- Site Lighting Completion
- Front Sidewalk Completion
- Structural Block Walls
- Grass Remediation



Upcoming work:

- Wearing Asphalt Course & Striping
- New Addition SOG
- MEP Rough-In



Phase II – WES Sitework, Additions & Renovations



Completed Since Last Update:

- Site Lighting
- Site Concrete
- Asphalt Paving

Work In Progress:

- Courtyard Paving
- Footing Excavation
- Greenspace Restoration

Upcoming work:

- Footing Excavation & Pour
- Block Foundation Wall
- Rough-In MEP



Phase II – WECC Sitework



Completed Since Last Update:

- Landscaping

Work In Progress:

- ADA Handrail

Upcoming work:

- Work Complete



Phase II – Service Center Sitework



Completed Since Last Update:

- All Work

Work In Progress:

- N/A

Upcoming work:

- Work Complete

