

GRANGER

ADVANCE THE ART OF BUILDING

2020

BOND

CHARLOTTE PUBLIC SCHOOLS

CONSTRUCTION
UPDATE

September 2022



Tennis Courts, Concession Building & ALC



Completed Since Last Update:

- ALC Remaining Punchlist
- Fence & Bollard Installation
- Reseeding at the Tennis Court

Work In Progress:

- ALC Scope Completion

Upcoming work:

- Tennis Court Fencing MFG inspection – Oct
- ALC Final Grading & Fence Installation



Phase II – CHS Sitework, Additions & Renovations



Completed Since Last Update:

- Exterior Lighting Upgrades
- Aux Gym Footing Completion
- Summer Work Punchlist



Work In Progress:

- Add'l Required Demo
- Structural Block
- Doorway Portals

Upcoming work:

- Continuation of Block
- Interior Underground Rough-In
- Block Infills at Existing Windows
- Temporary Wall Barriers in the Locker Rooms & Weight room



Phase II – GES Sitework, Additions & Renovations



Completed Since Last Update:

- Site Lighting – 95%
- Front Sidewalk Completion
- Grass Remediation

Work In Progress:

- Structural Block Walls
- New Addition SOG
- Interior Underground Rough-In

Upcoming work:

- Structural Block Walls Continue
- Wearing Asphalt Course & Striping
- MEP Rough-In
- Two (2) Remaining Light Poles



Phase II – WES Sitework, Additions & Renovations



Completed Since Last Update:

- Courtyard Paving
- Footing Excavation
- Greenspace Restoration

Work In Progress:

- Footings & Footing Wall Concrete
- Underground Rough-In
- Add'l Grading

Upcoming work:

- Structural Block
- Rough-In MEP



Phase II – WECC Sitework



Completed Since Last Update:

- N/A

Work In Progress:

- ADA Handrail

Upcoming work:

- Work Complete



Phase II – Service Center Sitework



Completed Since Last Update:

- All Work

Work In Progress:

- N/A

Upcoming work:

- Work Complete

