


2020 BOND UPDATE

January 25, 2021
Board of Education Update

PHASE 1 PROJECTS

Tennis Courts

- Construction Team and Stakeholder Meetings Ongoing
- Schematic Design, Design Development, Construction Documents: Completed February 2021
- Bids/Contracts Awarded: March 2021
- Construction: April – July 2021



Sidewalk from baseball field to parking lot nearest tennis courts

CONSTRUCTION LIMITS

Concession/Restroom Building






Tennis Courts —
Youth/MHSAA Lines/PE

Tennis Courts/Pickle Ball:
Community/PE/Athletic Use

PHASE 1 PROJECTS

Concession/Restroom Building



- Construction Team and Stakeholder Meetings
Ongoing
- Schematic Design, Design Development, Construction Documents: Completed February 2021
- Bids/Contracts Awarded: March 2021
- Construction: April – July 2021



PHASE 1 PROJECTS



Agricultural Learning Center

- Construction Team and Stakeholder Meetings
Ongoing
- Schematic Design, Design Development, Construction Documents: Completed April 2021
- Bids/Contracts Awarded: May 2021
- Construction: June – November 2021





FRONT ELEVATION

SCALE: 1/16" = 1'-0"




SIDE ELEVATION

SCALE: 1/16" = 1'-0"



SECTION

SCALE: 1/16" = 1'-0"




FLOOR PLAN



PHASE 1 PROJECTS

Weymouth Child Development Center

- Construction Team and Stakeholder Meetings
Ongoing
- Schematic Design, Design Development, Construction Documents: Completed April 2021
- Bids/Contracts Awarded: May 2021
- Construction: June – July 2021



**Kitchen/Storage
Renovations**

VESTIBULE
100C

CLASSROOM
100

**Move classroom
entrance to
hallway, creating
secure vestibule**

FLOOR PLAN

PHASE 1 PROJECTS – OWNER DIRECT

District Phone System Replacement: Planning/Bidding 2021

May – July 2021: Parkview Playground Fencing
Weymouth Playground Equipment
CUE/CMS Playground Equipment
CUE/CMS Cameras/Access Control
CHS Band Instruments – Phase 1 of 3

June – July 2021: Weymouth Kitchen Appliances
Bus #1 of 4

PHASE 2 PROJECTS

Galewood Addition:

- Construction January – September 2022

Washington Addition:

- Construction January – September 2022

CHS Renovations & Auxiliary Gym:

- Construction January 2022 – July 2023

PHASE 3 PROJECTS

Parkview Elementary

Upper Elementary/Middle School

Service Center

- Electrical Upgrades
- Parking Lots/Sidewalks
- HVAC Improvements

Construction: October 2022 – July 2023